



PLANS REVIEW CONDITIONS

Permit No: PRCOM20171689 Date: September 05, 2017
Project Title: SAINT LUKES EAST - OR ADDITION #2 Applicant:
Location: 100 NE SAINT LUKES BLVD, LEES JE DUNN CONSTRUCTION CO
SUMMIT, MO 64086 1001 LOCUST
KANSAS CITY, MO 64106
Type of Work:
Occupancy Group: I-2
Description: BUILDING ADDITION FOR SURGERY Primary: (816) 474-8600
DEPARTMENT INCLUDING
INTERIOR ALTERATIONS TO
ADJACENT SPACES

foundation permit: PRCOM20170703
Construction Type: Type IA
Map Page: 175X

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Joe Dir

Released for Construction

1. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

ACTION REQUIRED:(information purposes)

Acceptance testing of all relocated and new installed activation and notification devices will be required prior to the final occupancy inspection. To schedule testing contact the fire department at 816-969-1300.

2. Sequence of operation table Sheet FA-002

ACTION REQUIRED:Check sequence of operation table.

All activation devices that actuate all audible and visual signals shall also release magnetically held doors and unlock security doors. Make the needed revision for manual pull stations, heat detectors, smoke detectors.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.