Development Services Department

220 SE Green Street Lee's Summit, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Thursday, September 07, 2017
Partial Correction1MiscPartial Correction2Misc		OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #1 THRU #15; #16; #17; #18; #19; #20; OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO #11 TO #12; #13 TO #9 TO #10; FROM #12 TO #14 TO #15; FROM #6 TO 15' WEST	
Above Ceiling Inspection	John Borns	Partial	Thursday, September 07, 2017
Partial Correction 1 Misc		OK TO COVER WHEN READY GWB CEILING / SOFFIT FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: C102; 104; 106; 107; C104 - C108; 111; 112; C115; 116; C118; C119; C121 - C129; 123; C131 - C134; C137 - C138; C140; C142 - C144; C146 - C149; C154 - C159; FOUR CLOUD CEILINGS AT AEROBICS 157; C163; SOFFITS AT 113 INCLUDING EAST 12' (RD PENETRATION OF RATED WALL AT SOUTH YET TO BE RESOLVED); SOFFITS AT 118;	

SOFFITS AT 126 EXCEPT S 10'; CEILING @ 129; 141; 147; 148; CORR 108; 109; REVISIONS @ 124; CORR 144; AV 110; WOMEN'S 143; CORR 116; MEN'S LOCKER 145 INCLUDING SOUTH SHOWER UNIT; PORTE COCHERE; **101 CEILING ONLY; SOFFITS AT N & S** ENDS OF 102;

Comments: