

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20161178, Building Permit - Commercial

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	John Borns	Partial	Tuesday, September 12, 2017

Partial Correction

1	Misc	OK TO COVER WHEN READY WALLS AND CEILINGS WITH 5/8" GWB AT SPACES: <b>PUMP ROOMS 152 &amp; 153;</b>
---	------	---

<b>Underground Electrical Inspection - Commercial</b>	John Borns	Partial	Tuesday, September 12, 2017
---	------------	---------	-----------------------------

Partial Correction

1	Misc	OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #1 THRU #15; #16; #17; #18; #19; #20; <b>#21; #22;</b>
---	------	---

Partial Correction

2	Misc	OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO #11 TO #12; #13 TO #9 TO #10; FROM #12 TO #14 TO #15; FROM #6 TO 15' WEST
---	------	--

**Comments:**