

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20152912, Building Permit - Commercial

Address: 2751 NE DOUGLAS ST, Unit:T, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Khanh Nguyen	Failed	Tuesday, September 26, 2017

### Corrective Action Required

1	Misc	<ul style="list-style-type: none"><li>-LICENSED TAX HAS NOT BEEN PAID</li><li>-APPROVAL REQUIRED FROM: FIRE, PLANNING, PUBLIC WORKS</li><li>-INSTALL MIN. 3 FT DOWNSPOUT EXTENSIONS</li><li>-EXTERIOR RECEPTACLE SHALL BE GFCI-PROTECTED</li><li>-RESTROOM: INSTALL NON-ABSORBANT WALL BASE; WALL MUST HAVE NON-ABSORBANT WALL FINISH PAINT</li><li>-SUPPORT RECEPTACLE AT BAR SINK</li><li>-ALL BOXES RECESSED BEHIND THE COMBUSTIBLE WALL FINISH SHALL HAVE SPARK-RING EXTENSIONS</li><li>-INSTALL ANTI-BACKFLOW FOR HOSE BIBB</li><li>-AC UNIT: INSTALL MAXIMUM 15 AMP BREAKER FOR AC UNIT; SECURE AC WHIP WITHIN 12" OF DISCONNECT; INSTALL CONDUCTORS RATED FOR WET LOCATION FOR THE WHIP CONDUCTORS; ID UNGROUNDED CONDUCTOR WITH PROPER COLOR; SEAL AC LINE PENETRATION OF THE EXTERIOR WALL;</li></ul>
---	------	--

Comments: