

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161178, Building Permit - Commercial

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mike Copeland	Passed	Wednesday, September 27, 2017

Underground Electrical Inspection - Commercial	Dale Carter	Partial	Wednesday, September 27, 2017
---	-------------	---------	-------------------------------

Partial Correction

1 Misc

OK TO POUR WHEN READY LIGHT POLE BASES AT FOLLOWING LOCATIONS NUMBERED ON SITE PLAN IN PERMIT PRINT SET: #1 THRU #15; 16; 17; 18; 19; 20; 21; 22; 23; 24; 25; 26; 27; D1; D3;

Partial Correction

2 Misc

OK TO COVER WHEN READY TRENCHED PVC CONDUIT: FROM L.P.#2 ONE 1" TO 80' WEST + ONE 3/4" TO 28' WEST CONN TO EXSTG; ONE 1" FROM PL#2 TO 45' NE FOR BL; ONE 1" ~80' ACROSS FRONT ENTRANCE FROM BL TO BL; ONE 3/4" FROM LP#7 ~110' NW FOR BL; ONE 1" FROM PL#7 NORTH 20' TO Q-BOX LOCATION; ONE 1" FROM Q-BOX LOCATION NW TO BL LOCATION EAST OF ENTRANCE CANOPY; GROUND ROD FOR LP#7 LAID IN CONDUIT TRENCH DUE TO ROCK CONDITIONS; FROM L.P.#10 TO #11 TO #12; #13 TO #9 TO #10; FROM #12 TO #14 TO #15; FROM #6 TO 15' WEST; 1" PVC FROM #17 TO 26 TO 25 TO 24 TO 23 TO 22 TO 21; TWO 1" FROM 29 WEST/NW TO PEDESTAL METER; ONE 1" PVC FROM NW CORNER OF POOL BLDG TO 100' WEST - FROM THIS POINT TO STUB-UP AT BUILDING A; FROM STUB-UP AT BUILDING A EAST TO BOLLARD LIGHT #D2; FROM BOLLARD LIGHT #D2 TO A POINT 20' TO THE NORTH; CONDUIT COMPLETE AND CONNECTED IN AREA OF SITE LIGHTING METER PEDESTAL, L.P. BASE AND QUAZITE BOX N OF BLDG "B";

Comments: ALL ABOVE CEILING APPROVED