

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161097, Public Works Infrastructure Permit - Commercial
WILSHIRE AT LAKEWOOD MEMORY CARE
Address: 3320 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Storm - Sewer Construction Inspection	Matt Munger	Partial	Tuesday, November 07, 2017

Corrective Action Required

1 Matt Munger 11/02/2017 1:08 PM
Corrections need to be made to the Storm Sewer, list below are the areas that need to be taken care of.

JB 4: Needs to have any debris (gravel, mud, etc.) cleaned out.

CB 5: Needs to have any debris (gravel, mud, etc.) cleaned out.

FI 7: The FI lid needs to be secured and sit square on the box. Any anchors need to be cut off and the gaps grouted. Wooden blocks may not be used to fill in the the gaps on the corners. Remove any debris in the FI.

FI 43: The FI lid needs to be secured and sit square on the box. Any anchors need to be cut off and the gaps grouted. Wooden blocks may not be used to fill in the gaps on the corners. Remove any debris in the FI.

JB 40: The invert needs to be repaired and cleaned out.

All storm inlets need to be free of debris and defects.

Corrective Action Required

2 Matt Munger 11/07/2017 12:16 PM All Storm boxes, and storm box lids should be grouted. Field Inlet 7 and 43 need to have grouted.

DEI-ADA Inspection

Matt Munger

Passed

Tuesday,
November
07, 2017

Informational

1 Matt Munger 11/07/2017 11:47 AM

Contractor corrected the issues that we had noticed. The made sure there was 5ft of walking space and the cross slope was less than 2%.

Comments:
