

## Inspection Summary

Permit #: PRCOM20152912, Building Permit - Commercial  
Address: 2751 NE DOUGLAS ST, Unit:T, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Khanh Nguyen Public Works</b>		Passed	Tuesday, November 07, 2017

<b>Occupancy Inspection - Hector Soto Jr. Planning</b>	Temporary C of O	Tuesday, November 07, 2017
--	------------------	----------------------------

### Corrective Action Required

1	Misc	The exterior light fixtures located on the south wall of the building do not meet the requirements for zero cut off.
---	------	--

Action required - Make needed corrections.

### Corrective Action Required

2	Misc	The required accessible parking space is not properly marked.
---	------	---

Action Required - Install required pavement and wall signage as shown on the approved final development plan.

<b>Occupancy Inspection - Khanh Nguyen Codes Commercial</b>	Failed	Tuesday, November 07, 2017
---	--------	----------------------------

### Corrective Action Required

1	Misc	-APPROVAL REQUIRED FROM: PLANNING AND DEVELOPMENT ENGINEER INSPECTION
---	------	--

-EXTERIOR RECEPTACLE SHALL BE GFCI-PROTECTED  
\*\*FRONT RECEPTACLE

-ALL BOXES RECESSED BEHIND THE COMBUSTIBLE WALL FINISH  
SHALL HAVE SPARK-RING EXTENSIONS

**CODES ADMINISTRATION**

**\*\*THE SWITCHBOX**

-AC UNIT: INSTALL CONDUCTORS RATED FOR WET LOCATION  
FOR THE WHIP CONDUCTORS; ID UNGROUNDED CONDUCTOR  
WITH PROPER COLOR

**\*\*THE NM CABLE IS NOT RATED FOR WET LOCATION**

**Comments:**