

ADMINISTRATIVE OFFICE  
P.O. BOX 50  
LEAVENWORTH, KS 66048  
(913) 772-4010



CONCRETE ORDERS  
CENTRAL DISPATCH  
(913) 281-0111

<b>PURCHASED BY</b>	<b>LOCATION</b>
CUSTOMER: Midwest Concrete LLC	FINISHER: Bill
CODE: 4954	ADDRESS: 3621 NE Akin Dr
SALES TYPE: Commercial	MAP PAGE: KC-AR35
PROJECT #: 59	CONTROL SERVICES CO CHAPEL RIDGEBUS PK:291 & 50 Hwy W to 470 -E
P.O. # CSC - VERIFY	(curves N) to Woods Chapel - W to Ralph Powell Rd - S (past Akin Dr) to Morgan St - W to job(1st ent on N side of Rd)

<b>DELIVERY</b>	When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.	<b>X</b>
-----------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------	----------

<b>DELIVERY PROFESSIONAL: Lucas Ludwig</b>				<b>TRUCK NUMBER: 420</b>			
10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT

1:31 PM		2:00 PM					
---------	--	---------	--	--	--	--	--

FIELD TEST ON JOB SITE					ESTIMATED	WATER ADDED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	PER CUSTOMER	TRUCK
							344

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

<b>ORDER</b>	Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".
--------------	--------------------------------------------------------------------------------------------

DELIVERY DATE 8-Nov-2017		ORDER CODE 832		TICKET NUMBER 847364		USE MAC.CURB		SLUMP Slump 1	
-----------------------------	--	-------------------	--	-------------------------	--	-----------------	--	------------------	--

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT PRICE	AMOUNT
9.00	9.00	9.00	KC4KDM10	KCMMB 4K PSI (0-2" SLUMP)		
9.00		0.00	99DC	DURAPO		
1.00		0.00	FUELCHRG	NON-TAXABLE DELIVERY FUEL SURCHARGE		

WINTER SERVICE CI

<b>For Deliveries Made In Missouri: Notice to Owner</b> Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.	<b>For Deliveries Made In Kansas: Notice to Owner</b> Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.	<b>SUBTOTAL</b>	
		<b>TAX</b>	
		<b>TICKET TOTAL</b>	
		<b>PREVIOUS TOTAL</b>	
		<b>ORDER TOTAL</b>	

LOAD		PLANT: Lee's Summit, MO			PLANT OPERATOR: Don Mooney				
Slump		Water							Load Total Weight
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Wat/Cem Ratio	
1 in	1 in	0.0 lb	0.0 lb	-1.0 gal	2061.0 lb	1980.9 lb	12.0 gl	0.382 0.365	34397 lb
Material	Specific Gravity	Quantities			Percentage			Water	
		Design	Required	Batched	Absorption	Moisture	Variance		
BUZ_III	3.15	480.0 lb	4320.0 lb	4310.0 lb			-0.23% *		
DURAPOZ	2.6	120.0 lb	1080.0 lb	1070.0 lb			-0.19%		
GMQ_3/4	2.62	1651 lb	14939 lb	14960 lb	0.00	0.54% A	0.08%	80 lb	
SAND_MO	2.63	1351 lb	12848 lb	12840 lb	0.00	5.67% A	-0.07%	689 lb	
WATER	1	229.00 lb	1191.11 lb	1192.00 lb			0.08%	1192.00 lb	
AIR	0	4.30 /C	232.20 oz	232.00 oz			-0.09%		
ADVA140	0	3.00 /C	162.00 oz	162.00 oz			0.00%		
COLD	1	.00 % #	.00 lb	.00 lb					
HOT	1	.00 % #	.00 lb	.00 lb					

<b>NOTES</b>	<b>DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.</b>
Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.	
USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES	

Pmt Amount	Pmt Method	DP Initials	<b>X</b>
------------	------------	-------------	----------