

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173801, Public Works Infrastructure Permit - Commercial

Residences at Echelon

Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DEI-Sanitary Sewer Construction Inspection	Matt Munger	Partial	Monday, December 18, 2017

Informational

1 Matt Munger 12/15/2017 2:36 PM

Workers had intalled the private side of the sanitary sewer main from MH A-2 to the 2nd service Wye prior to my arrival. I observed and adequate amount of clean gravel above and below the sewer pipe.

KC Test Lab was on site and the workers were using a vibratory sheepfoot roller over the dirt that had been backfilled from MH A-1 to MH A-2.

I observed the workers using a laser to align the pipe. The backfill dirt piles around the site did not have any large rock or debris in them.

I observed the workers lowering the pipe into the trench in a manner that would not damage the pipe that was being installed.

When the workers were installing the pipe they used pipe lubricant and would seat each joint to ensure a tight seal. I asked Daniel length of pipe they used between the first two Wyes on the private main and he stated 5' of pipe was between the Wyes. I observed them install the 3rd Wye, they beveled the egdes of the pipe that they cut and set the Wye between 30-45 degrees and chocked in rock under the Wye to support it.

Informational

2 Matt Munger 12/18/2017 10:28 AM

Upon my arrival I observed an adequate amount of clean gravel above and below the pipe. I spoke with Daniel and reminded him about making sure they use Utility Marker Tape

18-24" below finish grade for the Public Main. I observed them backfilling and compacting in lifts. Daniel stated they were going to work on getting MH B-1 and MH C-1 set today.

Water Utility workers came out to locate the valves needed to perform a shutdown.

Comments:
