

Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20173935, Building Permit - Commercial

Address: 910 NW BLUE PKWY, Unit:A, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Tuesday, February 06, 2018

Partial Correction

1 Misc

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING EXCEPT CONNECTION TO BUILDING DRAIN LINE WHICH IS 3" VS 4" SHOWN ON DRAWINGS. HAVE A/E NOTIFY BUILDING INSPECTOR IF BUILDING DRAIN SIZE IS ADEQUATE FOR TENANT'S CALCULATED LOADS.

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

Comments: