



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20180266	Date:	April 09, 2018
Project Title:	LEES SUMMIT NAIL	Applicant:	
Location:	1708 NW CHIPMAN RD, LEES SUMMIT, MO 64081	ABSOLUTE FIRE INC 13906 CENTURY LN GRANDVIEW, MO 64030	
Type of Work:			
Occupancy Group:	B		
Description:	TENANT FINISH FOR NAIL SALON	Primary:	(816) 737-9991
Construction Type:	Type IIB (Unprotected)		
Map Page:	194D		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Joe Dir

Released for Construction

1. 2012 IFC 901.6- Inspection, testing and maintenance. Fire detection, alarm and extinguishing systems shall be maintained in an operative condition at all times, and shall be replaced or repaired where defective. Not required fire protection systems and equipment shall be inspected, tested and maintained or removed.

ACTION REQUIRED:(veriifed at inspection)

The existing fire sprinkler riser shall be current with all maintenance. A current service tag shall be posted on the systems riser.

2. Storeage room

ACTION REQUIRED:(veriifed at inspection)

Drawings show a head against a wall in the storeage room

All heads shall be a minimum of 4" off a wall.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.