
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20173605, Public Works Infrastructure Permit - Commercial
Village at View High - Off-Site Sanitary Sewer
Address: 325 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|-----------------------------|-------------------|-----------------|----------------------|
| DEI-Sanitary Sewer - Vacuum | Steve Robbins | Passed | Friday, May 18, 2018 |

Informational

1 We did the vacuum testing for MH A-0, A-1 and A-2. The test was for 2.5 minutes and they all passed. They are planning on doing the rest of the MH on April 22, when it is 30 days for everything. Steve Robbins 03/30/2018 8:33 AM

Informational

2 Today we did the vacuum test on MH A-3 to MH A-6. I did all the tests for 2.5 mins. Everything is passed up to A-6. Steve Robbins 04/20/2018 3:57 PM

Informational

3 We did the vacuum test from a-6 to a-10. A-8 failed the first time, then they wrapped the top riser rings again and then it passed. Everything is now passed up to A-10. Steve Robbins 04/24/2018 8:36 AM

Corrective Action Required

4 We did the vacuum test on A-10 -A-15. A-13 failed, they then re-wrapped the cone on top and it then passed. A-12 failed, the contractors re-wrapped and it failed again. They then grouted around the barrell on the inside. They can re-test after 24 hrs. All the MH's have passed except A-12. Steve Robbins 04/25/2018 1:35 PM

Corrective Action Required

5 Sanitary Sewer Testing needs to be completed. The contractors still need to do the vacuum test on MH A-12. Steve Robbins 05/02/2018 10:44 AM

Corrective Action Required

6 Sanitary Sewer Testing needs to be completed. I spoke with Chad from Holthouse and he said they will be probably be coming out soon to finish this last vacuum test so we can get the camera test started. Steve Robbins 05/10/2018 3:41 PM

Resolved

7 MH A-12 has passed the vacuum test. After they flush the entire line I can call the water

dept. for a camera inspection.Steve Robbins 05/18/2018 2:11 PM

Comments:
