

David P. Ainsworth, P.E.
P.O. Box 597, Buckner, MO 64016
Cell Phone: 816-682-2093
Email: dainsworth@chelepis.com

July 24, 2018

Mr. Duane Hatton
Gary's Foundations
1207 S. Powell Rd.
Independence, MO 64057

Re: Property @
3348 SW Jessie Lane
Lee's Summit, MO

Dear Mr. Hatton:

On July 24, 2018, I inspected the subgrade, forming and reinforcement for the foundation to be poured for the house at the above referenced property. Probes of the subgrade with a pocket penetrometer indicate soil bearing capacities to be generally uniform and well in excess of the required 2,000 psf. I recommend using a standard 8" x 16" footing with 2 @ #4 bars continuous.



The forming and reinforcement were in place and had been installed properly. The footings are approved for concrete placement.

Cordially



David P. Ainsworth, P.E.

Cc: Dave Richards



7-24-18