



LEE'S SUMMIT
MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20182020	Date:	August 07, 2018
Project Title:	SAINT LUKES EAST - UROLOGY CLINIC	Applicant:	
Location:	110 NE SAINT LUKES BLVD, Unit:245, LEES SUMMIT, MO 64086	JOHNSON CONTROLS FIRE PROTECTION 11019 Strange Line Road Lenexa, Kansas 66215	
Type of Work:			
Occupancy Group:	B		
Description:	TENANT FINISH FOR FUTURE UROLOGY CLINIC	Primary: 913-894-0010	
Construction Type:	Type IA		
Map Page:	175X		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Joe Dir

Released for Construction

1. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

ACTION REQUIRED:(information purposes)

Testing of the fire alarm system modifications will be required prior to the final occupancy inspection. Contact the fire department to schedule testing.
(816)969-1300

2. Sequence of operation

ACTION REQUIRED:(verified at inspection)

Check your sequence of operation matrix and have all items that will initiate a full alarm activation will also release magnetically held doors. There were several manual pulls, heat and smoke detectors not included in the sequence.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.