

SOLD TO: RS CONTRACTING

DATE:

07/25/2018

DELIVER TO: 4709 NE GATEWAY

LS MO
470 TO LAKEWOOD BLVD & E TO JAMES TOWN
& S TO BRANDYWINE & L TO GATEWAY & R

TRUCK AND DRIVER	LV. PLANT	AR. JOB	LV. JOB	UNLOAD
65 ANGIE	7:50 AM	8:37	9:28	
QUANTITY	DESCRIPTION		PRICE	AMOUNT
9.25	4000# KCMMB			
9.25	DELIVERY CHARGE			
9.25	ENVIRONMENTAL CHRG			
This is not an approved KCMMB Mix Brice Lawson				
Slump 5.00 in	APPROACH			
WATER ADDED GALLONS	ADDED WATER REDUCES STRENGTH AND DURABILITY HEAT CHARGE NOV. 1 - APR. 1		SUBTOTAL TAX DELIVERY CHG. MIN. LD. CHG. TOTAL	
20				

Accumulated Yards 9.25

5 MINUTES PER YARD UNLOADING TIME ALLOWED. SEE REVERSE SIDE FOR INFORMATION ON MECHANICS LIEN AND CONDITIONS OF SALE.

This is the batch ticket for the concrete
ticket above. BAL 8/15/18

Truck	Driver	User	Returned	Qty	Mix Hgt	Seq	Time	Date
65	ANGIE	user			39013		7:50	7/25/18
Load Size	Mix Code						Load ID	
9.25 yd	G4000						39268	
Material	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat		
ROCK	1250 lb	11563 lb	11570 lb	0.06%				
SAND	1375 lb	13190 lb	13150 lb	-0.31%	3.11% H	56 q1		
ROCK-B	500 lb	4625 lb	4610 lb	-0.32%				
CEMENT 2	450.0 lb	4162.5 lb	4175.0 lb	0.30%				
WATER	250.0 lb	1834.7 lb	1825.0 lb	-0.53%		218.7 q1		
AIR	.75 /C	41.63 oz	41.00 oz	-1.50%				
MR	5.00 /C	277.50 oz	278.00 oz	0.18%				
CEMENT 1	150.0 lb	1387.5 lb	670.0 lb	<-51.71%				
Actual	Num Batches: 2							
Load Total:	36020 lb	Design 0.417	Water/Cement 0.491 H		Design 277.1 q1		Actual 275.0 q1	to Add: 0.0 q1
Slump:	5.00 in	# Water in Truck: 10.0 q1	Adjust Water: 0.0 q1		Load 1711 Water: 0.0 lb/ yd		Note: Manual feed oc	