



LEE'S SUMMIT MISSOURI



FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20182297	Date:	September 06, 2018
Project Title:	NOTHING BUNDT CAKES	Applicant:	
Location:			
	910 NW BLUE PKWY, Unit:Y, LEES SUMMIT, MO 64086	ABSOLUTE FIRE INC 13906 CENTURY LN GRANDVIEW, MO 64030	
Type of Work:			
Occupancy Group:	B	Primary:	(816) 737-9991
Description:	TENANT FINISH FOR CARRY OUT BAKERY		
Construction Type:	Type IIB (Unprotected)		
Map Page:	195A		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Joe Dir

Released for Construction

1. 2012 IFC 901.6- Inspection, testing and maintenance. Fire detection, alarm and extinguishing systems shall be maintained in an operative condition at all times, and shall be replaced or repaired where defective. Not required fire protection systems and equipment shall be inspected, tested and maintained or removed.

ACTION REQUIRED:(verified at inspection)

The existing systems riser shall be current with service and maintenance. A current service tag shall be posted on the systems riser.

2. VK302 155 degree head

ACTION REQUIRED:(verified at inspection)

Please consider placing a head with a higher temperature rating than 155 degrees in front of the oven area.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.