

# Development Services Department

220 SE Green Street Lee's Summit, MO 64063

(816) 969-1200 FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRCOM20182020, Building Permit - Commercial

Address: 110 NE SAINT LUKES BLVD, Unit:245, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Final Building Inspection - Commercial</b>	John Borns	Failed	Tuesday, September 25, 2018

### Corrective Action Required

1 Misc

INSTALL SPRINKLER HEAD ESCUTCHEONS PER LSFD.

### Corrective Action Required

2 Misc

NEC 210-8(B)(5); IRC 3902: GFCI PROTECTION OF ELECTRICAL RECEPTACLES: ELECTRICAL RECEPTACLES, OTHER THAN AT KITCHEN, WITHIN 6' OF EDGE OF SINK MUST BE GFCI-PROTECTED.

ONE 4-PLEX AT 2F218 SW  
ONE 4-PLEX AT 2F202 W WALL

### Corrective Action Required

3 Misc

MAX HEIGHT OF SINK AT ACCESSIBLE RR IS 34"  
SEE AT RR 2F226

<b>Occupancy Inspection - Fire</b>	Michael Weissenbach	OK FOR TCO WHEN APPROVED BY LS CODES	Tuesday, September 25, 2018
--	------------------------	---	-----------------------------

Comments: