

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200    FAX (816) 969-1201

## Inspection Summary

---

Permit #:PRRES20181713, Building Permit - Residential  
Address: 3348 SW JESSIE LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

|                                           |               |          |                           |
|-------------------------------------------|---------------|----------|---------------------------|
| Inspection:                               | Inspector:    | Outcome: | Date:                     |
| <b>All Rough Inspection - Residential</b> | Mike Copeland | Failed   | Friday, November 09, 2018 |

Corrective Action Required

|   |      |                                                                                                                                                                                                                                                                                                                                                                                                                                                          |
|---|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Misc | -REPLACE/SISTER OVERNOTCH STUDS IN GARAGE AT ANCHOR BOLT LOCATIONS.<br>-HEADER OVER KITCHEN HOOD LOCATION.<br>-FIREBLOCK FIREPLACE AND MECH CHASE TO ATTIC.<br>-FIREBLOCK VERTICALITY EVERY 10 FEET IN BASEMENT FINISH.<br>-FIREBLOCKING IN BASEMENT FINISH REQUIRED TO BE 3/4" PLYWOOD. USED 3/8ths IN AREAS.<br>-PROTECT ELECTRICAL CONDUCTORS OVER SERVICE PANEL.<br>-LIGHT SWITCH REQUIRED AT THE BOTTOM OF STAIRS.<br>-SECURITY BLOCK WALKOUT DOOR. |
|---|------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

Comments: