

December 20, 2018

**LOGAN  
& ASSOCIATES**  
Professional Engineers  
P.O. Box 1508  
Liberty, Missouri 64069


City of Lee's Summit  
220 SE Green Street  
Lee's Summit, Missouri 64063


Attn: Building Inspections  
Re: Wood Brothers, Park Ridge, Lot 56, 4067 NE Timberlake Court, Lee's Summit,  
Missouri, Permit No. 2018-4041; footing inspection

To whom it may concern:

An inspection was conducted on Thursday, December 20, 2018 regarding the above referenced. For reference purposes the house faces south. A 24" wide x 8" thick footing with (5) ½" rebars continuous throughout was installed in the perimeter of the garage and along the front footing to the southwest front corner. The remainder of the perimeter basement footing is 16" wide x 12" thick with (4) ½" rebars continuous. There are (4) building pads for the future steel posts and (1) thickened footing for future load bearing wall in the basement area and (2) pads in the garage. The steel reinforcing for the perimeter footings, thickened footings and pads were in place at the time of the inspection. The ground rod was installed. The concrete contractor, Swearingin Construction, was given permission to place the concrete into the forms. If you have questions, please contact me at my office.

Sincerely,  
Logan & Associates, Inc.

  
Charles R. Logan, PE  
President



cc: Swearingin Construction