

March 20, 2019

**LOGAN
& ASSOCIATES**
Professional Engineers
P.O. Box 1508
Liberty, Missouri 64069


City of Lee's Summit
220 SE Green Street
Lee's Summit, Missouri 64063

Attn: Building Inspections
Re: Wood Brothers, Summit Ridge, Lot 30, 3336 SW Jessie Lane, Lee's Summit,
Missouri, Permit No. 2019-0156; footing inspection

To whom it may concern:

An inspection was conducted on Wednesday, March 20, 2019 regarding the above referenced. For reference purposes the house faces east. A 24" wide x 8" thick footing with (5) 1/2" rebars continuous throughout was installed in the perimeter of the basement and garage. There are (3) building pads for the future steel posts and (1) thickened footing for future load bearing wall in the basement area and (1) pad in the garage. The frost footing is across the rear walkout. The steel reinforcing for the perimeter footings, thickened footings and pads were in place at the time of the inspection. The ground rod was installed. The concrete contractor, Swearingin Construction, was given permission to place the concrete into the forms. If you have questions, please contact me at my office.

Sincerely,
Logan & Associates, Inc.


Charles R. Logan, PE
President



cc: Swearingin Construction