

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	Steve Robbins	Failed	Friday, April 12, 2019

Corrective Action Required

- 1 Your project is in violation of the Erosion and Sediment control policy. There needs to be silt fence installed by Kessler and View Park Dr. , the silt is coming down the hill and onto the street and going down the storm box. We also need gutter buddies on all the storm boxes on the street on Kessler. The Storm Boxes need to be flushed. The whole sight in general needs to be cleaned up. There seems to be sufficient silt fence around the basin, but we also need to get started with vegetation on the sight, it has been several months since any work has been done in some area's. Steve Robbins 04/12/2019 5:27 PM

Comments: