

# Inspection Summary

Permit #: PRSITE20190091, Development - Site

ARCADE ALLEY

Address: 316 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Valve	Joe Starlin	Passed	Thursday, May 09, 2019
DE - Street - Surface Course	Joe Starlin	Passed	Thursday, May 09, 2019

Informational

1 Joe Starlin 05/09/2019 7:28 AM The street replacement is complete.

Corrective Action Required

2

DE - Water Line - Construction Inspection	Joe Starlin	Passed	Thursday, May 09, 2019
---	-------------	--------	------------------------

Informational

1 Inspection for the fire riser entering the building. The correct materials were used and the thrust block is poured.

Informational

2 4-6-19 The crew pumped out the hole and tried to tighten the bolts at the leak. The gasket appears to be damaged. We will have to do another water shut down for the repair.

Informational

3 4-12-19 We have shut the water off at 12:45am. They have pumped out the hole and removed the valve with the bad gasket. They have sterilized everything. The valve has been reinstalled and water turned back on. We can find no leaks. We are flushing for 55 minuets.

Informational

4 4-15-19 Scott put in valves and installed the back flow preventer.

Informational

5        4-23-19 The water line was chlorinated. 4-26-19 The water line has been flushed of all chlorine. We will pull first sample on Monday 4-29-19 at 8AM.

**Comments:**

---