

Inspection Summary

Permit #: PRPWFC20174063,
COLEMAN EQUIPMENT - WATER MAIN EXTENSION
Address: 4101 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection	Steve Robbins	Passed	Tuesday, May 21, 2019

Corrective Action Required

1 There is a leak by the fire hydrant on Lakewood Way on the west side of the road. Weers Construction has been contacted about it and they are planning on coming out this week to try and make a correction. Steve Robbins 02/11/2019 3:14 PM

Resolved

2 The leak has been repaired, the saddle needed to be tightened. The water Dept. came out and looked at it and said it appeared to be fine and not leaking.

Comments: