

David P. Ainsworth, P.E.
P.O. Box 597, Buckner, MO 64016
Cell Phone: 816-682-2093
Email: dainsworth@chelepis.com

June 10, 2019

Mr. Duane Hatton
Gary's Foundations
1207 S. Powell Rd.
Independence, MO 64057

Re: Property @
4836 NE Jamestown Dr
Lee's Summit, MO
Permit # 2019-763

Dear Mr. Hatton:

On June 10, 2019, I performed a third party inspection of the subgrade, forming and reinforcement steel placement for the foundation footings at the above referenced property. Probes with a penetrometer showed the subgrade bearing capacity to be uniform and well in excess of the required 2,000psf. Forms were properly aligned and braced and reinforcement steel was properly installed.

The foundation footings are approved for concrete footing placement.

Cordially



David P. Ainsworth, P.E.

Cc: Lee's Summit Building Inspection Department



David P. Ainsworth
6-10-19