

David P. Ainsworth, P.E.  
P.O. Box 597, Buckner, MO 64016  
Cell Phone: 816-682-2093  
Email: [dainsworth@chelepis.com](mailto:dainsworth@chelepis.com)

June 10, 2019

Mr. Duane Hatton  
Gary's Foundations  
1207 S. Powell Rd.  
Independence, MO 64057


Re: Property @  
4836 NE Jamestown Dr  
Lee's Summit, MO  
Permit # 2019-763

Dear Mr. Hatton:

On June 10, 2019, I performed a third party inspection of the subgrade, forming and reinforcement steel placement for the foundation footings at the above referenced property. Probes with a penetrometer showed the subgrade bearing capacity to be uniform and well in excess of the required 2,000psf. Forms were properly aligned and braced and reinforcement steel was properly installed.

The foundation footings are approved for concrete footing placement.

Cordially



David P. Ainsworth, P.E.

Cc: Lee's Summit Building Inspection Department

