David P. Ainsworth, P.E. P.O. Box 597, Buckner, MO 64016 Cell Phone: 816-682-2093

Email: dainsworth@chelepis.com

October 16, 2018

Mr. Duane Hatton Gary's Foundations 1207 S. Powell Rd. Independence, MO 64057

Re: Property @

1309 NE Goshen Dr. Lee's Summit, MO

Dear Mr. Hatton:

On October 15, 2018, I inspected the subgrade, forming and reinforcement for the foundation footing to be poured for the house at the above referenced property. Probes of the subgrade with a pocket penetrometer indicate soil bearing capacities to be generally uniform and well in excess of the required 2,000 psf. I recommend using a standard $8" \times 16"$ footing with $2 \otimes 4$ bars continuous.

The forming and reinforcement were in place and had been installed properly. The footings are approved for concrete placement.

Cordially

David P. Ainsworth, P.E.

Da IP amond

W No.