David P. Ainsworth, P.E. P.O. Box 597, Buckner, MO 64016 Cell Phone: 816-682-2093

Email: dainsworth@chelepis.com

July 19, 2019

Mr. Duane Hatton Gary's Foundations 1207 S. Powell Rd. Independence, MO 64057

Re: Property @

1313 NE Goshen Dr. Lee's Summit, MO

Dear Mr. Hatton:

On July 19, 2019, I inspected the subgrade, forming and reinforcement for the foundation footing to be poured for the house at the above referenced property. Probes of the subgrade with a pocket penetrometer indicate soil bearing capacities to be generally uniform and well in excess of the required 2,000 psf. I recommend using a standard $8" \times 16"$ footing with 2 @ #4 bars continuous.

The forming and reinforcement were in place and had been installed properly. The footings are approved for concrete placement.

Cordially

David P. Ainsworth, P.E.

Daid P. auswith

David Paus Americania Juliana 7-19-19