



August 5, 2019

Summit Homes

Re: 4425 Nautilus Place  
Raintree Lake, Lot 18  
Lee's Summit, Missouri

Apex Engineers, Inc. observed the preparation for the basement slab at the above referenced address.

The basement slab at the over-dig will be structural with a gravel base course. The forms and reinforcing steel were found to be clean, well aligned, properly supported and in compliance with the design. A vapor barrier was present in the living area, with the proper base course.

- The rest of the basement slab-on-grade was reinforced with #4 bars, placed 2'-0" on center each way.
- The inspection was performed at 10:00 am.
- Erosion control was in place at the time of our firm's site visit.

Our firm recommends approval of the basement slab for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

---

#### LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel. If changes in the condition of the site occur and Apex Engineers, Inc. is not allowed the opportunity to re-evaluate the site to respond to any of these changes, our firm cannot be responsible for the effect of any of the conditions that differed from those reported herein.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,  
Apex Engineers, Inc.

Kevin Miller  
Engineering Technician

