

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20190858  
Address: 350 SW BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	John Borns	Failed	Wednesday, August 14, 2019

Corrective Action Required:

1	Misc	OBTAIN PLANNING DIVISION APPROVAL; SEE CITY REQUIREMENT FOR BUILDING EXTERIOR APPEARANCE CONSISTENCY WITH THAT OF OF CENTER.
---	------	--

OBTAIN FIRE DEPARTMENT APPROVAL

Corrective Action Required:

2	Misc	PERMANENT PANEL SCHEDULES REQUIRED
---	------	------------------------------------

Corrective Action Required:

3	Misc	WEST ROOFTOP EXHAUST FAN: - NOT LABELED - NOT HINGED - NO GREASE PAN - EXPOSED WIRING
---	------	---

Corrective Action Required:

4	Misc	RTUs NOT LABELED
---	------	------------------

Corrective Action Required:

5	Misc	ROOFTOP ELECT RECEPT REQUIRED WITHIN 25' OF EACH UNIT
---	------	---

Corrective Action Required:

6	Misc	ELECTRICAL WHIP TO REFRIGERATION UNIT SHAL NOT LIE ON ROOF
---	------	--

Corrective Action Required:

7	Misc	IFGC 407; 415: PROTECTION OF ROOF MEMBRANE UNDER WOODEN PIPING SUPPORT BLOCKS AT ROOFTOP EQUIPMENT: APPLY SPECIFIED / APPROVED,
---	------	--

ROOF-COMPATIBLE SLIP SHEET TO UNDERSIDE OF BLOCKS WITH METAL FASTENERS AT SIDES OF BLOCKS.

Corrective Action Required:

8 Misc

GREASE HOOD SYSTEM VELOCITY TEST REPORT NOT RECEIVED

Corrective Action Required:

9 Misc

LS CODE OF ORDINANCES 17-309: DISPLAY OF "NO SMOKING" SIGN(S) REQUIRED AT PUBLIC ENTRY(IES). SHALL BE CONSPICUOUS AT EACH PUBLIC POINT OF ENTRY.

Corrective Action Required:

10 Misc

ROOFTOP CLEAR/CLEAN: REMOVE ALL DEBRIS AND UNUSED MATERIAL FROM ROOFTOP. LEAVE NO METAL ITEMS WHICH COULD DAMAGE ROOF SURFACE OR LOOSE MATERIAL WHICH COULD OBSTRUCT ROOF DRAINAGE.

**Comments:**