PLANS REVIEW CONDITIONS

Permit No: PRCOM20182387 Date: August 20, 2019

Project Title: FIRE STATION #3 Applicant:

Location:

2023 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

Type of Work:

Occupancy Group: MIX

NEW FIRE STATION Description:

Construction Type: Type VB (Unprotected)

Map Page: 194H

AEGIS FIRE PROTECTION LLC

11936 W 119TH ST

OVERLAND PARK, KS 66213

Primary: (913) 825-0343

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Reviewed By: Michael Weissenbach Released for Construction Sprinkler Plan Review

1. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. (Informational Purposes)

Call (816)969-1300 to schedule a hydrostatic Test and acceptance testing.

- 2. (Verified At Inspection)
- 4 inch Storz connection for the FDC
- 3. (Verified At Inspection)

Outside Horn/Strobe for notification. No electric bell

4. (Verified At Inspection)

Roll up garage doors will be required to have coverage underneath.

The applicant understands that the requirements listed above must be corrected to conform to applicable City **Codes and Ordinances.**