

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20183200
Address: 1706 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Miscellaneous Inspection	John Borns	Partial	Tuesday, September 03, 2019

Partial Correction:

1	Misc	NEC 314-21 GWB CUT-OUTS FOR ELECTRICAL BOXES: GAPS MUST BE $\leq 1/8"$
Corrective Action Required:		
2	Misc	NEC 314-20; IRC E3906.5-6 SET-BACK OF ELECTRICAL RECEPTACLE / SWITCH BOXES: MUST BE FLUSH WITH COMBUSTIBLE WALL SURFACE; 1/4" MAXIMUM SET-BACK @ NON-COMBUSTIBLE SURFACES. CHECK ALL.

Comments: