David P. Ainsworth, P.E. P.O. Box 597, Buckner, MO 64016 Cell Phone: 816-682-2093

Email: dainsworth@chelepis.com

October 17, 2018

Mr. Duane Hatton Gary's Foundations 1207 S. Powell Rd. Independence, MO 64057

Re: Property @ 4716 NE Gateway Dr Lee's Summit, MO Permit # 1018-2954

Dear Mr. Hatton:

On October 17, 2018, I inspected the subgrade, forming and reinforcement for the foundation footings to be poured for the house at the above referenced property. Probes of the subgrade with a pocket penetrometer indicate soil bearing capacities to be generally uniform and well in excess of the required 2,000 psf. I recommend using a standard $8'' \times 16''$ footing with 2 @ #4 bars continuous.

The forming and reinforcement were in place and had been installed properly. The footings are approved for concrete placement.

Cordially

David P. Ainsworth, P.E.

Saigh. Chrowth