

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191460
Address: 1160 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Tuesday, September 10, 2019

Partial Correction:

1	Misc	OK TO COVER WHEN READY GWB CEILING / SOFFIT / BULKHEAD FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: SOFFITS AT THE FOUR CORNERS OF CORRIDOR; SOFFITS AT VESTIBULE;
---	------	---

Partial Correction:

2	Misc	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: CORRIDORS; BORDERS <u>LESS THAN 2'</u> IN ROOMS EXCEPT AT COLOR PROCESSING, RESTROOMS, AND UTILITY CLOSET;
---	------	--

Corrective Action Required:

3	Misc	REMOVE ABANDONED MATERIAL SUCH AS ROD AND STRAP HANGERS
---	------	---

Corrective Action Required:

4	Misc	REMOVE TEMPORARY ELECTRICAL WIRING
---	------	------------------------------------

Corrective Action Required:

5	Misc	SPRINKLER HEAD DROPS TO BE IN POSITION
---	------	--

Corrective Action Required:

6	Misc	COMPLETE MAKE-UP OF WIRING AT ELECTRICAL BOXES. REMOVE UNUSED BOX CONNECTORS. PLUG UNUSED OPENINGS IN BOXES. CLOSE BOXES. ENSURE BOXES ARE SUPPORTED.
---	------	---

Corrective Action Required:

7	Misc	SECURE MC CABLE WITHIN ~12" OF BOX ENTRY - EXCEPT FIXTURE WHIPS NOT LONGER THAN 6'
---	------	--

Corrective Action Required:

8	Misc	PERMANENT CAP ABANDONED WATER LINE BRANCH
Corrective Action Required:		
9	Misc	ENSURE ALL LOW-VOLTAGE WIRING IS SUPPORTED MINIMUM 18" ABOVE GRID

Comments: