

Inspection Summary

Permit #: PRPWFC20173611, Public Works Infrastructure Permit - Commercial

Village at View High On-Site Infrastructure

Address: 3390 NW VILLAGE PARK DR, LEES SUMMIT, MO 640813391 NW VILLAGE PARK DR, LEES SUMMIT, MO 64081245 NW KESSLER DR, LEES SUMMIT, MO 64081201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection: Asphalt Surface

Inspector: Steve Robbins

Outcome: Passed

Date:

9/24/19

Comments:The asphalt surface has been installed for kessler and village park dr. I have a concern at the bottom of village park dr. by the 2 curb inlets. Water from the pond is coming down the hill after a rain when the pond overflows. The contractor installed a diversion berm that appears to be working at this time. At the time of installation the asphalt was dry and the water appeared to be diverted the storm box, but I am not convinced that the water is getting under the curb and road as there is a lot of rock on the side of the hill. I have talked with John Davis about this and we have agreed to keep an eye on this as time goes on.