CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191389

Address: 2605 SW RIVER TRAIL RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Brandon Kalwei Failed Thursday, October 31,

Residential 2019

Corrective Action Required:

1 Misc

- install joist hangers at header and hall outside of front two bedrooms
- support ridge over bedroom 2&3 and install rafter ties over bedroom 2&3
- install ceiling joists hangers over master bathroom 2x10s
- over bored stud in bearing wall in second floor bathroom
- over bored studs on east wall in kitchen, fix full height studs
- terminate electrical over pantry
- security blocking for both front and rear doors
- fire blocking needed for drop down ceiling NE side in garage
- install 2x6 at corner of breakfast room per plan
- loose hold down nuts throughout
- over notched 2x10 rafters over breakfast room
- support valley, ridge and rafters above front bay window, provide engineer approval. Not supported properly per code
- install nails in double joist hanger at catwalk
- Install solid blocking at cantilevered and bearing locations and above Beams
- install solid blocking around and at top plate above fire place, vertical to horizontal
- install solid fire blocking in basement walls, horizontal every 10', and at top plates
- vent basement bath fan
- fire-stop drop ceiling at ceiling height next to basement bathroom

- support pvc vent pipe for furnace every $\mathbf{4}^{\prime}$
- provide 1 inch clearance for electrical and low voltage from fire place
- -do not insulate

Comments: