



**PLAN REVIEW CONDITIONS**

November 04, 2019

GUY GRONBERG ARCHITECTS  
113 SE 3RD ST  
LEES SUMMIT, MO 64063

Permit No: PRCOM20193219  
Project Title: EXOS PHYSICAL THERAPY  
Project Address: 2861 NE INDEPENDENCE AVE, Unit:100, LEES SUMMIT, MO 64064  
Parcel Number: 52200013900000000  
Location: I-470 BUSINESS & TECHNOLOGY CENTER LOT 15A---LOT 15A  
Type of Work: NEW TENANT FINISH  
Occupancy Group: BUSINESS  
Description: TENANT FINISH FOR PHYSICAL THERAPY

***The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.***

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

**Building Plan Review**

**Reviewed By: Joe Frogge**

**Pending**

**Fire Plan Review**

**Reviewed By: Michael Weissenbach**

**Approved with Conditions**

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. .A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Any modifications to the fire alarm system, provide three sets of PE stamped shop drawings.

2. 2018 IFC 403.11.1.5 - Tenant identification. Each occupied tenant space provided with a secondary exit to the exterior or exit corridor shall be provided with tenant identification by business name and/or address. Letters and numbers shall be posted on the corridor side of the door, be plainly legible and shall contrast with their background.

(Verified At Inspection)

Address the Suite with 102 on the corridor side.

3. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Any modifications to the fire sprinkler system, provide three sets of PE stamped shop drawings.

4. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

***The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.***

***The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.***