

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192766
Address: 1104 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Khanh Nguyen	Failed	Wednesday, November 27, 2019

Corrective Action Required:

1	Misc	-SHALL VENT THE SHOWER TRAP (TO WET-VENT THE WATER CLOSET). CANNOT VENT BOTH WATER CLOSET AND SHOWER TRAP. -BUILDING DRAIN MUST GO TO A GRINDER PUMP, SINCE THERE'S NOT ENOUGH FALL FOR THE SEWER AT CURRENT SEWER ELEVATION. FOUNDATION WALL WILL BE BORED ABOVE FLOOR FOR THE SEWER PIPE
---	------	---

Comments: