

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Friday, January 03, 2020

Informational:		
1	Misc	The Erosion and Sediment Control devices have been installed according to the ESC Phase 1 sheet of the approved plans.
Informational:		
2	Misc	The erosion control devices appear to be intact and controlling the site runoff efficiently./
Informational:		
3	Misc	ESC devices are intact. Site runoff is being properly controlled.
Informational:		
4	Misc	ESC devices are intact. Site runoff is being properly controlled.
Corrective Action Required:		
5	Misc	The north storm curb inlet box at the intersection of SW Hickory LN & SW Ladderback DR has straw / hay built up and washed into it. Please remove the straw / hay and replace the inlet protection fencing to avoid straw / hay collecting into the storm system.

Comments: