PLANS REVIEW CONDITIONS

Permit No: PRCOM20192096 Date: January 27, 2020 Project Title: SUMMIT AT WEST PRYOR Applicant: Location: AEGIS FIRE PROTECTION LLC 940 NW PRYOR RD, LEES SUMMIT, MO 64081 11936 W 119TH ST Type of Work: OVERLAND PARK, KS 66213 Occupancy Group: MIX **NEW 4 STORY APARTMENT** Description: Primary: (913) 825-0343 BUILDING WITH RETAIL SHELLS ON MAIN LEVEL AND PARKING BENEATH *******************Do not issue permit without approval from Fire Department******************* Constr Types: Bldg A - 1A Bldg B - 5A Bldg C - 2B Bldg D - 5A Bldg E - 5A

Foundation permit PRCOM20192706 Construction Type: Not Applicable Map Page:

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Michael Weissenbach

Released for Construction

1. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. (Informational Purposes)

Call (816)969-1300 to schedule a hydrostatic Test and a Water Flow test.

2. 1. Provide a 4 inch Storz connection for the FDC.

2.Add additional Class 1 Standpipe throughout each floor to meet requirement distance where discussed. 3.Signage to read Pump at 175 at FDC.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.