

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20191681	Date:	February 10, 2020
Project Title:	ALDI, INC.	Applicant:	
Location:			
560 NW CHIPMAN RD, LEES SUMMIT, MO 64086		BAMFORD FIRE SPRINKLER CO INC	
Type of Work:		5134 MERRIAM DR	
Occupancy Group:	M	SHAWNEE MISSION, KS 66203	
Description:	NEW GROCERY STORE		
Construction Type:	Type VB (Unprotected)	Primary:	(913) 432-6688
Map Page:	195A		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Michael Weissenbach

Released for Construction

1. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule a Hydrostatic Test and a water flow.

2. (Action Required)

FDC to be a 4 inch Storz connection with a 30 degree elbow.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.