

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20192141
Address: 4410 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Patrick Schonfeldt	Failed	Tuesday, March 03, 2020

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none">- Place non combustible attic access cover- Cover plate required on electrical receptacle basement bath- Maintain minimum 6" distance between PEX water line and flue at water heater- Main water line basement, shear set screw head on anti siphon- Seal around all exterior light fixtures- Seal all exterior penetrations- Complete final grade and sod- Place splashblocks at all downspout and sump pump discharge locations for minimum distance 36" from foundation- Re establish erosion control at front of lot at street |
|---|------|---|

Comments: