



**PLAN REVIEW CONDITIONS**

March 27, 2020

ACI BOLAND  
1421 EAST 104TH ST; SUITE 100  
KANSAS CITY, MO 64131

Permit No: PRCOM20200773  
Project Title: LSMC Hybrid OR Addition  
Project Address: 2100 SE BLUE PKWY, LEES SUMMIT, MO 64063  
Parcel Number: 60420990900000000  
Location: HCA MIDWEST, LOTS 1A & 1B---LOT 1A  
Type of Work: ADDITION COMMERCIAL  
Occupancy Group: INSTITTIONAL, INCAPACITATED  
Description: LSMC Hybrid OR Addition

***The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.***

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

**Building Plan Review**

**Reviewed By: Joe Frogge**

**Pending**

**Fire Plan Review**

**Reviewed By: Michael Weissenbach**

**Approved with Conditions**

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. .A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Provide three sets of PE stamped shop drawings for the fire alarm system

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Provide three sets of PE stamped shop drawings for the fire sprinkler system.

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

***The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.***

***The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.***