# LEE'S SUMMIT

### **DEVELOPMENT SERVICES**

#### PLAN REVIEW CONDITIONS

March 20, 2020

AMOR ARCHITECTURAL CORPORATION <NO STREET ADDRESS>, 9483 HAVEN AVE RANCHO CUCAMONGA, CA 91730

Permit No:	PRCOM20200717
Project Title:	PURE BARRE
Project Address:	910 NW BLUE PKWY, Unit:U, LEES SUMMIT, MO 64086
Parcel Number:	5170003370000000
Location / Legal	SUMMIT FAIR, LOTS 31 & 32-PT LOT 32 DAF: BEG NW COR SE 1/4 SEC-36 TWP-48 RNG-32 TH S
Description:	2 DEG 28 MIN 52 SEC E & RAD 139') 74.01' TH S 00 DEG 57 MIN 28 SEC W 65.80' TH S 89 DEG
	10 MIN 24 SEC E 231.21' TH S TH SELY ALG LF CURV (RAD 111') 67.86' TO POINT OF REVERSE
	CURV SELY & SLY ALG RI CURV (RAD 139') 85. W 44.01' TH S 79 DEG 07 MIN 37 SEC E 49.50' TH
	S 10 DEG 52 MIN 23 SEC W 54.98' TH S 2 DEG 59 MIN 20
Type of Work:	CHANGE OF TENANT
Occupancy Group:	ASSEMBLY FOR INDOOR SPORTING INCL ARENAS, RINKS, COURTS, SWIMMING POOLS
Description:	TENANT FINISH FOR EXERCISE FACILITY WITH BALLET BARS

#### **Revisions Required**

One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and provide three (3) copies of any revised sheets and/or additional information. Please contact the appropriate department regarding clarification of comments.

Development Services Department (8	Fire Department (816) 969-1300	
Licensed Contractors	Reviewed By: Joe Frogge	Approved
Building Plan Review	Reviewed By: Joe Frogge	Rejected

1. 2018 IBC 1606.2 Design dead load. For purposes of design, the actual weights of materials of construction and fixed service equipment shall be used. In the absence of definite information, values used shall be subject to the approval of the building official.

Action required: attached complete set of drawings with Mechanical and Electrical sheets of changes.

Provide verification that either the weight of new roof top equipment is less than or equal to original equipment or provide engineer's report to verify that existing roof structure will support additional load. (architectural drawings show rooftop units as existing but the mechanical drawings show new units so replacements were assumed)

Fire Plan Review	Reviewed By: Michael Weissenbach	Approved with Conditions
------------------	----------------------------------	--------------------------

220 SE Green Street | Lee's Summit, MO 64063 |816.969.1200 | 816.969.1201 Fax | cityofLS.net/Development

# **S** LEE'S SUMMIT MISSOURI

## **DEVELOPMENT SERVICES**

1. 2018 IFC 1004.3- Posting of occupant load. Every room or space that is an assembly occupancy shall have the occupant load of the room or space posted in a conspicuous place, near the main exit or exit access doorway from the room or space. Posted signs shall be of an approved legible permanent design and shall be maintained by the owner or authorized agent. (Verified At Inspection)

Post occupant load sign at 38 for the entire space.

2. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions. (Action Required)

Any modifications to the fire alarm system, provide three sets of PE stamped shop drawings.

3. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Any modifications to the fire sprinkler system, provide three sets of PE stamped shop drawings.

4. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.