

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191463
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	John Jackson	Partial	Tuesday, October 22, 2019

Informational:
1 Misc Tie-in of 6x8 Tee, 6" valve & and relocation of existing Fire Hydrant . The 90 degree "J" bend was replaced on the existing Fire Hydrant. All fitting have been mega lugged and contractor wrapped all installed DIP pipping with poly wrap. Contractor will fence off excavated area to pour thrust block behind 6"X8" Tee for Goddard School.

Informational:
2 Misc Contractor poured thrust block behind 8"X6" Tee that was installed on Saturday 10/19/19.

Comments: