

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191463
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	Steve Robbins	Passed	Tuesday, April 07, 2020

Informational:

1 Misc

We did a proofroll for the curbs with a 3rd party inspector, they did not put geo-grid or chemical stabilization down. Contractor has installed a lot of rock throughout the project and has a very solid base. If a geo-tech engineer will confirm that the subgrade is stabilized as good or better than geo-grid then we will let them asphalt it. For now I let them start installing curbs for the private parking lot because the 3rd party agreed it was stable and so did I. If they do not get approval they will have to regrade the parking lot and install geo-grid and type 3 rock as per the plans.

Comments: