

DEVELOPMENT SERVICES

PLAN REVIEW CONDITIONS

May 13, 2020

MCCOWN GORDON CONSTRUCTION LLC 850 MAIN ST KANSAS CITY, MO 64105

Permit No: PRCOM20200845

Project Title: ST LUKE'S EAST HOSPITAL FLEX CAPACITY ADDITION - FOUNDATION

Project Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086100 NE SAINT LUKES BLVD, LEES SUMMIT, MO

64086

Parcel Number: 52440044000000000

Location: SAINT LUKES HOSPITAL OF LEES SUMMIT LOTS 1 & 2---LOT 1

Type of Work: ADDITION COMMERCIAL
Occupancy Group: INSTITTIONAL, INCAPACITATED
Description: ADDITION TO HOSPITAL

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review Reviewed By: Michael Weissenbach Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Provide three sets of PE stamped shop drawings for the fire alarm system.

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Provide three sets of PE stamped shop drawings for the fire sprinkler system.

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test. (Informational Purposes)

Call (816)969-1300 to schedule testing.

Building Plan Review	Reviewed By: Joe Frogge	Approved with Conditions
Licensed Contractors	Reviewed By: Joe Frogge	Approved
Approved to issue p	er the listed conditions.	
Do not issue per the	elisted conditions.	
Approved to constru	uct foundation only per the listed conditior	ns.
Requires Final Deve	elopment Plan approval prior to issuing thi	s building permit.
The applicant agrees to incorpand Ordinances.	porate the aforementioned requirements in	to the project to conform to applicable City Codes
Signature of Applicant	Date	
Print Applicant Name	CompanyName	

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.