

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20182387  
Address: 2023 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Michael Harkins	Failed	Thursday, July 02, 2020

Corrective Action Required:

1 Misc

MAIN SERVICE-  
ATS1;MDP1 INSPECTED- OK TO RELEASE

FROM MDP1-P1-P1A,P2,P2A ,GENERATOR ALL PENDING.

Corrective Action Required:

2 Misc

: COMPLETE BELOW FOR TCO :  
- AIR COMPRESSOR ROOM LABEL DISCONNECT SOUTH WALL -  
- GFCI LEFT OF SINK IN WASH OUT ROOM -  
- WEST EXTERIOR STORAGE DATA 4X4 BOX COVER PLATE -  
- INSULATE CONDINSATE LONE WEST -  
- LABEL ALL DISCONNECTS/RTU-  
- LABEL ALL PANELS AT FACP ROOM -  
- OPEN 4 X 4 BOX SOUTH WALL-  
- OPEN KNOCKOUT 4X4 BOX OVER DOOR -  
- CENTER SE BUNK ROOM CAN LIGHTS -  
- SPARK RINGS BATH SINK OUTLETS-  
- CLAP MC CABEL AT EACH WATER HEATER WITHIN 12" OF BOX -  
- DISCONNECT FOR WATER HEEATERS OVER 6' 6" -  
- PAINT ALL EXTERIOR GAS PIPING -  
- PROVIDE HAMMER ARRESTORS WASHING MACHINES & DISH WASHER -  
- GFCI WASHING MACHINES -

- INSTALL MISSING SWITCH PLATE, RECEPTACLE COVERS THROUGHOUT -
- PROVIDE BUBBLE COVERS FOR EXTERIOR GFCI'S-
- EXTERIOR DOOR HARDWARE -
- PROVIDE TEMPERED GLASS INSERTS IN TWO HALLWAY DOORS -
- RECEPTACLE COVERS SPARK RINGS KITCHEN COUNTER -
- INSPECT SUB PANELS -
- INSPECT GENERATOR -
- OPEN BOXES TRASH ENCLOSURE -
- FIRE ALARM PANEL (FIRE) -
- SPRINKLERS (FIRE) -

: COMPLETE BELOW FOR C OF O :

- INSULATE PIPES UNDER ADA SINKS -
- SEAL GAS LINE PENETRATION PATIO -
- INSTALL COOKTOP KITCHEN -
- INSTALL DISHWASHER KITCHEN -
- INSTALL FIRE EXTINGUISHER CABINETS -

**Comments:**