

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191007
Address: 1844 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Tracy Deister	Failed	Friday, March 27, 2020

Corrective Action Required:

1	E3802.1 Bathroom receptacles	GFCI PROTECTION. All 125-volt, single-phase, 15- and 20-ampere receptacles installed in bathrooms shall have ground-fault circuit-interrupter protection for personnel. Master bathroom plugs at double sink area are not working correctly. GFCI not tripping.
---	------------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	Check all items outside. The ground was wet and no sod was installed at time of inspection. TRACY DEISTER 03/27/2020 9:51 AM
---	--------------------------	--

Comments: