

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20170397  
Address: 3510 SW HOLLYWOOD DR, Unit:1, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Commercial</b>	Michael Harkins	Failed	Thursday, July 09, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>- 303 DECK RAIL OVER 4" -</li><li>- 302 TIGHTEN GFCI ON DECK -</li><li>- 301 DECK RAIL SHALL NOT ALLOW A 4" SPHERE TO PASS THROUGH -</li><li>- 300 DECK RAIL OVER 4", PROVIDE SPARK RING MICROWAVE -</li><li>- 200 ANTI TIP DEVICE RANGE -</li><li>- 201 ANTI TIP DEVICE SECURE GFCI DECK -</li><li>- 202 ANTI TP DEVICE RANGE -</li><li>- 203 ANTI TIP DEVICE RANGE -</li><li>- 204 SPRINKLER HEAD ESCUTCHEON BEDROOM -</li><li>- 205 ANTI TIP DEVICE RANGE -</li><li>- 102 ALL GFCI RECEPTACLE IN KITCHEN NOT WORKING -</li><li>- 00 PROVIDE LOCKOUT DEVICE AT SERVICE PANEL FOR WATER HEATER, FIRE CAULK MECHANICAL ROOM CEILING -</li><li>- 02 PROVIDE LOCKOUT DEVICE AT SERVICE PANEL FOR WATER HEATER -</li><li>- 04 PROVIDE LOCKOUT DEVICE AT SERVICE PANEL FOR WATER HEATER -</li><li>- 06 ENTRY DOOR WON'T LATCH, FIRE CAULK MECHANICAL ROOM -</li><li>- 08 TRIPING BATH GFCI TURNS LIGTH OFF -</li><li>- 308 FIRE CAULK MECHANICAL ROOM -</li><li>- 309 TRIPPING GFCI BATH TURNS LIGTH OFF -</li><li>- 310 PROVIDE COVER PLATES BEDROOM -</li><li>- 206 DECK RAIL OVER 4" SPHERE SHALL NOT PASS -</li></ul>
---	------	---

- 207 FIRE CAULK MECHANICAL ROOM -
- 209 FIRE CAULK MECHANICAL ROOM -
- 210 FIRE CAULK MECHANICAL ROOM, DECK RAILING OVER 4" -
- 211 FIRE CAULK MECHANICAL ROOM, SECURE GFCI DECK, DECK RAIL OVER 4" -
- 106 FIRE CAULK MECHANICAL ROOM , BATH EXHAUST FAN, DECK RAIL OVER 4" -
- 108 FIRE CAULK MECHANICAL ROOM, DECK RAIL OVER 4" -
- S13 FIRE CAULK SPRINKLER HEAD -
- S17 FIRE CAULK SPRINKLER HEAD -
- S18 FIRE CAULK SPRINKLER HEAD -
- ALL GARAGES FIRE CAULK 2 X 6 AT CEILING ABOVE DOOR -
- COMPLETE EXTERIOR VENTS SOUTH END LOWER LEVEL -
- COVER OPEN J BOX ABOVE FIRE SPRINKLER ROOM DOOR -
- PROVIDE 1 1/2 IN HANDRAIL CLEARANCE TO WALL ROOF ACCESS ROOM -

**Comments:**