



PLAN REVIEW CONDITIONS

July 10, 2020

SCHARHAG ARCHITECTS
6247 BROOKSIDE BLVD STE 204
KANSAS CITY, MO 64113

Permit No: PRCOM20201750
Project Title: Z HAIR ACADEMY
Project Address: 232 NW OLDHAM PKWY, LEES SUMMIT, MO 64081
Parcel Number: 62140031600000000
Location: SUMMIT SHOPPING CENTER LOT 1
Type of Work: CHANGE OF TENANT
Occupancy Group: BUSINESS
Description: TENANT FINISH FOR HAIR STYLING SCHOOL

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Informational Purposes)

Any modifications to the fire alarm system, provide electronic PE stamped shop drawings to mike.weissenbach@cityofls.net

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Informational Purposes)

Any modifications to the fire sprinkler system, provide electronic PE stamped shop drawings to mike.weissenbach@cityofls.net

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

Building Plan Review

Reviewed By: Joe Frogge

Pending

1. 2018 IBC 1209.2 Finish Materials. Walls, Floors and partitions in toilet and bathrooms shall comply with Sections 209.2.1 through 1209.2.4.

2018 1209.2.1 Floors and wall bases. In other than dwelling units, toilet, bathing and shower room floor finish materials shall have a smooth, hard, nonabsorbent surface. The intersections of such floors with walls shall have a smooth, hard, nonabsorbent vertical base that extends upward onto the walls not less than 4 inches.

2018 1209.2.2 Walls and partitions. Walls and partitions within 2 feet of service sinks, urinals and water closets shall have a smooth, hard, nonabsorbent surface, to a height of not less than 4 feet above the floor, and except for structural elements, the materials used in such walls shall be of a type that is not adversely affected by moisture. (See code section for possible exceptions.)

1209.2.3 Showers. (see code for details)

1209.2.4 Waterproof joints. (see code for details)

Action required: Specify compliant wall finish material at mop sink.

2. HVAC design is incomplete.

Provide the following:

- location of condensing unit for new HP
- Verification of screening rooftop and ground if condensing unit is ground mounted.
- Verification that there is a convenience receptacle with 25' of any new roof or ground mounted equipment.
- Outside air calculations and method of delivery.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.